ABSTRCT FOR QUALITY CONTROL REPORTS

NAME OF WORK:	Improvements to roads, drains and construction of culverts at Central Excise layout, hegdenagara and Surrounding areas in Ward No.06

Test details

SL NO	Item Executed	Name of tests	Quantity Executed	Unit	As per Frequency	Requried No of Tests	Actual No of Tests
1	CC	Cement Sand, Aggregates	147.83		One test per slot	1	1
2	Steel	Tensile strength	20.87		One test per slot	1	1
3	Slab 100mm	Compressive Strength	923.40	Sqm	One test per slot	1	1
	Slab 250mm	Compressive Strength	46.32	Sqm	One test per slot	1	1
4	Kerb	Compressive Strength	2276.00	No's	One test per slot	1	1
5	Concrete Cubes M-20	Compressive Strength	341.66	Cum	1 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3 or part thereof	9	9
6	GSB	GRADATION	1189.00	Cum	1 test /200 cum	3	3
		FIELD DENSITY			3 test /1000 sqm	4	4
7	WMM	GRADATION	1822.73	Cum	1 test /200 cum	10	10
		FIELD DENSITY			3 test /1000 sqm	5	5
8	BC	GRADATION	251.98	Cum	2 Test/Day	4	4
		EXREACTION				4	4

SSS LEGACY INFRA BANGALORE

Scanned by TapScanner